

June 3, 2022

To: Chris Hammond

CC: Jeff Downs, Doug Bright

Job Name: BBCHS HVAC UPGRADES

Job Number: 21311

Address: 700 W. North St. Bradley, IL 60915

Project Manager: Jim Brown

General Superintendent: Ryan Brown

Carpenter Foreman: John Teders

Overview:

- Material Deliveries
- Progress Meeting
- Mobilization
- Selective Demolition
- Electrical Rough-in

Manpower On Site

- **CM Team**
- Johnson Downs 3
- **Prime Contractors**
- Ruder Electric 6
- Glade 3
- Johnson downs 8
- M&M 3
- **Total Effort: 23**

Weather:

Seasonal Temperature / Sunny

Look Ahead:

- Complete Submittal Documents
- Asbestos Remediation
- Construction Start
- Selective Demolition

Important Dates:

- Roofing Start June 8, 2022

Temporary opening for material



Temporary opening for garbage



Garbage shoot



Contractor parking area



2nd floor ceiling demo



Ceiling demo



Ceiling demo



Ceiling demo



Conduit to be installed



Garbage shoot

