

June 10, 2022

To: Chris Hammond

CC: Jeff Downs, Doug Bright

Job Name: BBCHS HVAC UPGRADES

Job Number: 21311

Address: 700 W. North St. Bradley, IL 60915

Project Manager: Jim Brown

General Superintendent: Ryan Brown

Carpenter Foreman: John Teders

Overview:

- Material Deliveries
- Progress Meeting
- Framing
- Selective Demolition
- Electrical Rough-in
- Pipe installation

Manpower On Site

- **CM Team**
- Johnson Downs 3
- **Prime Contractors**
- Ruder Electric 10
- Glade 5
- Johnson downs 8
- M&M 4
- Langlois Roofing 10
- **Total Effort: 40**

Weather:

Seasonal Temperature / Sunny

Look Ahead:

- Asbestos Remediation
- TPO Roof Completion

Important Dates:

- Set Steel June 13, 2022

Crane for roofing



Framing for sensory room



Closet infill framing



Wire Molding



2nd floor water main installation



2nd floor duct installation



Copper mains installation



Hot water pipe installation



Duct to be installed on roof



Conduit installation

