

**June 24, 2022**

**To:** Chris Hammond

**CC:** Jeff Downs, Doug Bright

**Job Name:** BBCHS HVAC UPGRADES

**Job Number:** 21311

**Address:** 700 W. North St. Bradley, IL 60915

**Project Manager:** Jim Brown

**General Superintendent:** Ryan Brown

**Carpenter Foreman:** John Teders

---

**Overview:**

- Material Deliveries
- Sheetrock
- Electrical wiring
- Duct Installation
- Pipe Installation
- Duct/Pipe Insulation
- Ceiling Installation
- RTU roof curb
- Sprinkler pipe installation

**Manpower On Site**

- **CM Team**
- Johnson Downs 3
- **Prime Contractors**
- Ruder Electric 8
- Glade 5
- Johnson Downs 8
- M&M 4
- Langlois Roofing 10
- Illini Fire Service 2
- JC Insulation 2
- Chellino Crane 1
- Otto Baum 2
- Tatro Painting 1
- **Total Effort: 46**

**Weather:**

Hot / Sunny

**Look Ahead:**

- Asbestos Remediation

**Important Goal Achieved:**

- RTU curb delivered and installed.

**Important Dates:**

- RTU Start-up August 8, 2022

**RTU Curb Delivery**



Brick Patching



Brick Patching



Ceiling Installation




Ceiling Installation





Pulled Wire



Electrical Panel



RTU Curb Installation



RTU Curb Installation



Duct Installation



Pipe Insulation



Drywall Patching



RTU Roof Curb

