

July 1, 2022

To: Chris Hammond

CC: Jeff Downs, Doug Bright

Job Name: BBCHS HVAC UPGRADES

Job Number: 21311

Address: 700 W. North St. Bradley, IL 60915

Project Manager: Jim Brown

General Superintendent: Ryan Brown

Carpenter Foreman: John Teders

Overview:

- Material Deliveries
- Sheetrock
- Electrical wiring
- Duct Installation
- Pipe Installation
- Duct/Pipe Insulation
- Ceiling Installation
- Sprinkler pipe installation

Manpower On Site

- **CM Team**
- Johnson Downs 3
- **Prime Contractors**
- Ruder Electric 8
- Glade 3
- Johnson Downs 8
- M&M 4
- Langlois Roofing 2
- Illini Fire Service 3
- JC Insulation 2
- Otto Baum 2
- Tatro Painting 1
- **Total Effort: 36**

Weather:

Hot / Sunny

Look Ahead:

- RTU Delivery

Important Dates:

- RTU Start-up August 8, 2022

Finished Brick Patching



Finished Brick Patching



Duct Chase



Ceiling Grid



Sprinkler Pipe Installation



Transformer



Installed Duct Work



Sprinkler Pipe Fabrication



Taped Drywall



Taped Drywall



Installed RTU Curb Catwalk

