



June 17, 2022

To: Chris Hammond

CC: Jeff Downs, Doug Bright

Job Name: BBCHS HVAC UPGRADES

Job Number: 21311

Address: 700 W. North St. Bradley, IL 60915

Project Manager: Jim Brown

General Superintendent: Ryan Brown

Carpenter Foreman: John Teders

Overview:

- Material Deliveries
- Framing
- Selective Demolition
- Electrical Rough-in
- Duct Installation
- Pipe Installation
- Duct/Pipe Insulation
- Ceiling Installation
- Structural Steel Platform

Manpower On Site

- **CM Team**
- Johnson Downs 3
- **Prime Contractors**
- Ruder Electric 8
- Glade 5
- Johnson Downs 8
- M&M 4
- Langlois Roofing 10
- Corsetti Structural Steel 5
- JC Insulation 2
- **Total Effort: 45**

Weather:

Hot / Sunny

Look Ahead:

- Asbestos Remediation
- TPO Roof Completion

Important Goal Achieved:

- Structural steel platform for RTU delivered and installed in 1 day.

Important Dates:

- RTU Delivery June 27, 2022

Concrete Deck Demolition



Hot Water Pipping



Hot Water Pipping



Structural Steel Crane Lift



Sheetrock Installation



Duct Insulation



Electrical Panels



Conduit Installation



Installed Door Frame



Cored Pipping Penetration

