



August 4, 2023

To: Chris Hammond,

CC: Ryan Fredricks, Jeff Downs, Doug Bright,

Job Name: Bourbonnais Bradley Community High School

Job Number:

Address: 700 W. North Street, Bradley IL 60915

Project Manager: Jim Brown

Superintendent: JR Woods

Project Engineer: Brian Nelson

Overview:

- Ceiling Grid & Tiles
- Fire Suppression System
- Light Fixtures
- Finished Floor
- Demobilization

Contractors on Site:

- Johnson Downs: 8 Carpenters
- Glade: 4 Plumbers
- Ruder Electric: 4 Electricians
- Knotts Masonry: 5 Masons
- M&M Sheet Metal: 6 Tradesmen
- Matco Fire Protection: 3 Tradesmen
- Trane: 2 Tradesmen
- **Total: 32 tradesmen on site this week**

Weather:

Warm/Dry

Look Ahead:

- BBCHS Clean & Wax
- Furniture Move In
- IT Trims

Inspections:

- N/A

Milestones:

Furniture Move In

Pictures:



Complete: Lights and Fire Alarm Devices



Water Closets Installed



Ready for Furniture



Finished Floor



Finished Ceiling in Corridor



Ready To Land RTU 1



Diffusers Installed



Ceramic Tile Finish in Restroom



Floor Patched on North Wing Second Floor



Plenum Return Above Ceiling